

ID	Task Mode	Milestone	Task Name	Duration	Start	Finish	Predecessor	% Complete	January	February	March	April	May	June	July	August	September	October	November	December	January	February									
1			Yes	Tangent Energy	0 days	Mon 2/10/20	Mon 2/10/20		0%																						
2			Yes	Notice to Proceed	0 days	Tue 2/11/20	Tue 2/11/20		100%																						
3			Yes	PPA Approval	0 days	Wed 5/27/20	Wed 5/27/20		0%																						
4		No	Electrical Engineering	135 days	Mon 2/24/20	Fri 8/28/20		43%																							
5			No	Interconnection Package	36 days	Mon 2/24/20	Mon 4/13/20		100%																						
6		No	Conceptual Design	13 days	Fri 5/15/20	Tue 6/2/20	10	50%																							
7		No	Design Drawings	15 days	Wed 6/3/20	Tue 6/23/20	6	0%																							
8		No	Construction Drawings	35 days	Mon 7/13/20	Fri 8/28/20		0%																							
9		No	Central Maine Power	174 days	Tue 4/14/20	Fri 12/11/20		14%																							
10			No	Application Review	23 days	Tue 4/14/20	Thu 5/14/20		100%																						
11			Yes	Easement worksheet	0 days	Wed 5/27/20	Wed 5/27/20		0%																						
12			Yes	Field Planner Meeting	0 days	Mon 6/1/20	Mon 6/1/20		0%																						
13		No	Load Study(if required)	40 days	Mon 5/25/20	Fri 7/17/20		0%																							
14		No	Design Development	30 days	Mon 7/20/20	Fri 8/28/20	13	0%																							
15		No	Equipment Procurement	50 days	Mon 8/31/20	Fri 11/6/20	14	0%																							
16		No	Construction	25 days	Mon 11/9/20	Fri 12/11/20	15	0%																							
17		No	Environmental Engineering	45 days	Mon 6/1/20	Fri 7/31/20		0%																							
18		No	Landfill Site Inspection	5 days	Mon 6/1/20	Fri 6/5/20		0%																							
19		No	Landfill Cover System Eval	5 days	Mon 6/8/20	Fri 6/12/20	18	0%																							
20		No	Land Survey	5 days	Mon 6/8/20	Fri 6/12/20		0%																							
21		No	Civil Design	35 days	Mon 6/15/20	Fri 7/31/20	20	0%																							
22		No	Permitting	95 days	Mon 6/15/20	Fri 10/23/20		0%																							
23		No	Maine DEP kickoff meeting	5 days	Mon 6/22/20	Fri 6/26/20		0%																							
24		No	Application Preparation	35 days	Mon 6/15/20	Fri 7/31/20	20	0%																							
25		Yes	DEP Permit submission	0 days	Fri 7/31/20	Fri 7/31/20	21,24	0%																							
26		No	DEP review period 60-90 days	60 days	Mon 8/3/20	Fri 10/23/20	25	0%																							
27			No	Falmouth Planning Board	35 days	Mon 8/17/20	Fri 10/2/20		0%																						
28		No	Equipment	198 days	Wed 2/26/20	Fri 11/27/20		0%																							
29		No	Procurement	173 days	Wed 2/26/20	Fri 10/23/20		0%																							
30		No	Delivery	25 days	Mon 10/26/20	Fri 11/27/20	29	0%																							
31		No	Construction	50 days	Mon 10/26/20	Fri 1/1/21	26	0%																							
32		No	Civil Site Work	30 days	Mon 10/26/20	Fri 12/4/20		0%																							
33			No	Electrical Work	40 days	Mon 11/2/20	Fri 12/25/20		0%																						
34			No	Commissioning (Pre-energization)	11 days	Wed 12/9/20	Wed 12/23/20		0%																						
35		Yes	Energize	0 days	Wed 12/23/20	Wed 12/23/20	34	0%																							
36		Yes	Substantial Completion	0 days	Mon 1/11/21	Mon 1/11/21	34	0%																							
37		Yes	Final Completion	0 days	Fri 1/15/21	Fri 1/15/21		0%																							

Project: Project Schedule
Date: Tue 5/19/20

	Task		Summary		Inactive Milestone		Duration-only		Start-only		External Milestone		Manual Progress
	Split		Project Summary		Inactive Summary		Manual Summary Rollup		Finish-only		Deadline		Progress
	Milestone		Inactive Task		Manual Task		Manual Summary		External Tasks		Progress		