

ID		Task Name	Duration	Start	Finish	'16 T
1		MILL CREEK FORCE MAIN	200 days	Mon 8/29/16	Fri 6/2/17	
2		Mobilization	7 days	Mon 8/29/16	Tue 9/6/16	
3		Signs, Cones, Ect.	3 days	Mon 8/29/16	Wed 8/31/16	
4		Staging Area	1 day	Thu 9/1/16	Thu 9/1/16	
5		Storage/ Office trailers	2 days	Fri 9/2/16	Mon 9/5/16	
6		Trench Boxes, Plates	1 day	Tue 9/6/16	Tue 9/6/16	
7		Survey	5 days	Mon 9/5/16	Fri 9/9/16	
8		Establish Survey Control	2 days	Mon 9/5/16	Tue 9/6/16	
9		Level loop of site	1 day	Wed 9/7/16	Wed 9/7/16	
10		Site Layout	2 days	Thu 9/8/16	Fri 9/9/16	
11		Saw cut Trenches on Rt 88, Depot, Clearwater	3 days	Tue 9/6/16	Thu 9/8/16	
12		Pipe crew #1	18 days	Tue 9/6/16	Thu 9/29/16	
13		Test Holes	2 days	Tue 9/6/16	Wed 9/7/16	
14		Start Force Main Installation on Rt. 88	16 days	Thu 9/8/16	Thu 9/29/16	
15		Pipe Crew #2	33 days	Wed 9/7/16	Fri 10/21/16	
16		Start force Main Instalation on Clearwater Drive	8 days	Wed 9/7/16	Fri 9/16/16	
17		By- pass Set up	6 days	Wed 9/14/16	Wed 9/21/16	
18		Continue on Clearwater Force Main toward Headwork's Bld.	16 days	Thu 9/22/16	Thu 10/13/16	
19		WWTF Connection.	6 days	Fri 10/14/16	Fri 10/21/16	
20		Directional Drilling ETTI	17 days	Mon 9/19/16	Tue 10/11/16	
21		Jacking Pit Excavation	4 days	Mon 9/19/16	Thu 9/22/16	
22		ETTI, Install 700lf of H.D.P.E	6 days	Fri 9/23/16	Fri 9/30/16	
23		Back Fill Jacking Pits / Rt. 1 Connection	7 days	Mon 10/3/16	Tue 10/11/16	
24		Pipe Crew #1	21 days	Mon 9/26/16	Mon 10/24/16	
25		Mussel Cove Rd. 700Lf	10 days	Mon 9/26/16	Fri 10/7/16	
26		Cross Country Sewer	5 days	Mon 10/10/16	Fri 10/14/16	
27		Depot Road	6 days	Mon 10/17/16	Mon 10/24/16	
28		Test Force Main	4 days	Tue 10/25/16	Fri 10/28/16	
29		Clean Up Crew	32 days	Fri 9/23/16	Mon 11/7/16	
30		Prep For RT. 88 Concrete and Pavement	6 days	Fri 9/23/16	Fri 9/30/16	
31		Trench Prep Clearwater/ Pave	5 days	Mon 10/3/16	Fri 10/7/16	
32		Remove pavement on Mussel Cove and prep for pavement	4 days	Mon 10/10/16	Thu 10/13/16	
33		Reclaim Cross Country Run	5 days	Fri 10/14/16	Thu 10/20/16	
34		Trench Prep / Pave Depot Drive	4 days	Fri 10/21/16	Wed 10/26/16	
35		Loam, Seed, Mulch	8 days	Thu 10/27/16	Mon 11/7/16	
36		Shaw Brothers Paving	19 days	Tue 9/27/16	Fri 10/21/16	
37		Trench Paving Rt. 88 / Clearwater Rd.	7 days	Tue 9/27/16	Wed 10/5/16	
38		Pave Mussel Cove Rd. - Binder / Surface	2 days	Thu 10/13/16	Fri 10/14/16	
39		Misc. Trench Paving.	5 days	Mon 10/17/16	Fri 10/21/16	
40		Landscaping	3 days	Tue 10/18/16	Thu 10/20/16	
41		Misc. Clean Up Tasks.	5 days	Wed 11/9/16	Tue 11/15/16	
42						
43		Arange For Spring/ Summer Swap Over	5 days	Tue 7/25/17	Mon 7/31/17	

Project: Mill Creek Project Schedule
Date: Tue 8/30/16

Task



Project Summary



Split



External Tasks



Progress



External Milestone



Milestone



Deadline



Summary

