

Route One Project - Construction Document Preparation - Schedule				
Draft: August 14, 2013				
Month	Day	Time	Who	What topic
August	19		FST-Town	Kick-Off
	19-26		FST	Utility Coordination
	19-26		FST	Survey
	19-26		FST	Driveway/interconnect scoping
	19-26		FST	Streetscape scoping
	22	3:00 PM	CDC	Site walk feedback. Review schedule
	26	7:00 PM	Council	Council Update Placeholder
	26-29		FST-Town	On-site property owner meetings - access/streetscape
	30		FST	Traffic movement and site plan concept submission to Town
	30		Utilities	Provide design data to FST
September	1-14		FST	Geotechnical field work
	6		FST	Streetscape options submission to Town
	9	8:30 AM	CDC	Review traffic movement + streetscape options
	9	7:00 PM	Council	Council Update Placeholder
	18	7:00 PM	FST-Town	Public meeting 1 at Library - Input on access/streetscape
	23	8:30 AM	CDC	Traffic movement and site plan concept decision based on public meeting input
	23	7:00 PM	Council	Council Update Placeholder
October	4		FST	Traffic movement + Intersection Plans submission to MDOT
	4-17		MDOT/DEP	Permit review (DEP, as needed)
	6		FST	Pre-final plans and specs to Town
	7	8:30 AM	CDC	Streetscape decision
	7-21		FST	Finalize plans
	16	7:00 PM	Council	Council Update Placeholder
	17	7:00 PM	FST-Town	Public meeting 2 at Library - Input on draft final plan
	18		MDOT	Traffic movement decision
	21	8:30 AM	CDC	Decision based on public meeting input on draft final plan
	25		MDOT	Intersection plan decision
	28	7:00 PM	Council	Council Update Placeholder
November				
	4	8:30 AM	CDC	Placeholder
	13	7:00 PM	Council	Council Update Placeholder
	15		FST	Final plan and spec submission to Town
	18	8:30 AM	CDC	Final plan decision
	25	7:00 PM	Council	Final Plan Decision