

# FALMOUTH ROUTE ONE INFRASTRUCTURE PROJECT

## Construction Update #25, October 14, 2014

The following information reflects what you're likely to see on Route One in Falmouth in the upcoming seven days. Please note that this is a projection based on the best available information at the time that it was sent and is subject to change due to weather and other variables.

### WORK HOURS:

Work in the Route One Infrastructure Project zone for the remainder of this week and into next will begin at approximately 6:00 a.m. and last until approximately 6:00 p.m. Some paving operations may start slightly earlier and/or last slightly later. Crews expect to work a normal schedule for the coming week.

### GENERAL OVERVIEW:

There's still a lot going on in the Route One work zone – and much more to come before the project is buttoned up for the winter.

The most readily visible work this week will involve constructing and paving new sidewalks. In the past week, you probably noticed the construction and paving of new sidewalks along the westerly sideline of Route 1. This week's focus will be on the easterly sideline of Route 1.

### WORK CURRENTLY UNDERWAY:

As of Tuesday, October 14, crews were working on – or have completed – the following:

- Continued installation of traffic signal mast arm bases
- Continued installation of transformer pads
- Installation of bases for lighting and traffic signals
- Raising the entrances of numerous manhole entrances to finish grade
- Box-cutting and prep at a number of driveways/entrances along the corridor
- Grading for sidewalk paving
- Installation of several permanent power poles along the connecting side streets, which includes Fundy, Clearwater, Depot and Bucknam Roads. These poles will serve as the "drops" for overhead utilities.
- Natural gas pipe being fused prior to installation

### WORK YOU'RE LIKELY TO SEE IN THE UPCOMING SEVEN DAYS:

- Continued adjustment of manhole covers to finish grade.
- Sidewalk preparation and paving will continue later in the week. On Wednesday, a small portion of sidewalk in front of Key Bank will be paved. Then, crews will shift to the easterly side and begin preparing sidewalks along the frontage of the Falmouth Shopping Center. They will start at Bucknam Road and work south towards Depot Road. This work will continue through to next week.

- On Wednesday, Sargent Corp. will install a sewer main and relocate the existing sewer service to the Foreside Tavern. There is also some minor storm drainage work to be completed in this area as well. This work is expected to continue into next week.
- Continued installation of traffic signal bases at Clearwater Drive, Depot Road, and Bucknam Road.
- On Wednesday, the Installation of steps to connect the new sidewalk to an existing sidewalk at Morong Service Center.
- Natural gas main installation will occur starting Thursday. Construction will begin at the Depot Road intersection at Leavitt and Sons and progress southerly beyond the limits of the Route 1 project area.

#### PHOTOGRAPHS:



*As part of the natural gas expansion in Falmouth, Cianbro Corp. begins fusing sections together of the new gas main pipe. The pipe will then be installed by Shaw Bros. by trenching and excavating along the edge of the roadway. This photo shows the 4" main (left) along the southerly portion of Route 1 near Waldo's, Falmouth Veterinary Hospital, and Simply Home.*



*Last Friday, a large portion of the proposed sidewalk was paved along the westerly sideline of Route 1. This photo is looking northerly from the recently paved Wal-Mart entrance. The sidewalk pavement now extends past Depot Road to Starbucks.*