

Town of Falmouth  
Public Works Department  
101 Woods Road  
Falmouth, ME 04105  
Ph. - 207-781-3919



---

Date: December 11, 2014  
To: Nathan Poore, Town Manager  
From: Jay Reynolds, Public Works Director  
Re: Route 1 Project

---

As requested, I am providing the following summary with regards to completion of various work associated with the Route 1 Project as it exists at the end of this construction season. This memo also includes a projection of the remaining work and a tentative schedule for completion.

Major infrastructure elements that have been completed are as follows:

- Underground duct banks, manholes, conduits, and service lines for power and communications utilities, which includes Central Maine Power, Time Warner Cable, Oxford Networks, Fairpoint Communications, and OTT Communications
- All storm drain and sewer system infrastructure improvements
- Installation of traffic signal, street light, and pedestrian light pole bases and conduits
- Driveway apron and access management improvements
- Curb resets and realignments
- Catch Basin cover retrofits
- Hydrant relocations
- Sidewalks Constructed and Substantially Completed
- Stormwater treatment devices (esplanade bio-filters)
- Natural gas main installation

Improvements will occur during the winter:

- Installation of new cable for underground power and communications (performed by the private utilities)
- Energizing/activation of new underground power and communications systems (performed by the private utilities)

Work to be completed in the spring will include the following:

- Transfer businesses from overhead to underground utility services
- Complete the removal of overhead power/communications poles and wiring
- New traffic signals and street/pedestrian lights
- Final sidewalk paving
- Street Trees, Landscaping, and Esplanades
- Islands and crosswalks
- Repaving of Route 1

Please refer to the enclosed timeline with regards to the projected schedule for these items.