Falmouth - Bucknam & Johnson Rd Bridge Replacment Project

WIN #'s: 021720.00 / 021721.00 / 022672.00

Look Ahead Schedule

Date: 06/01/2023

DAY SHIFT	JUNE																				
NIGHT SHIFT	Th	F	S	Su	M	T	W	Th	F	S	Su	M	T	W	Th	F	S	Su	M	T	W
DAY / NIGHT	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21
Construction Activities																					
BUCKNAM ROAD																					
SUPERSTRUCTURE																					
Form Deck & Fascia																					
Install Superstructure & Backwall Rebar																					
Setup Gomaco & Dryrun																					
ROADWORK																					
Install Signal Pole Guys																					
Bucknam & SB Ramp Signal Transfer																					
Subcontractors																					
Wyman & Simpson																					
Electric Light																					

NOTE: Bucknam Rd. Closure, between ramp intersections, for Transfer of Signals Sunday 6/18 through Thursday 6/22.